WESTECH - SW JENKINS DRAFT SCHEDULE

Activity Description	MAY				JUNE				JULY				AUGUST				SEPTEMBER				OCTOBER				NOVEMBER				DECEMBER				JANUARY				FEBRUARY				MARCH				APRIL				MAY				JUNE				JULY				AUGUST				SEPTEMBER				OCTOBER				NOVEMBER			
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
1903 - SW JENKINS																																																																												
MOBILIZE / EROSION CONTROL																																																																												
ELECTRICAL TEMP SIGNALS																																																																											
CLEARING																																																																											
CLOSE SOUTH SIDE OF JENKINS																																																																											
BRIDGE CONSTRUCTION - SOUTH																																																																											
STORM / SANITARY / WATER - SOUTH																																																																											
ELECTRICAL SOUTH SIDE																																																																											
SOUTH MSE WALLS																																																																											
ROAD EMBANKMENT, GRADING																																																																											
SIDEWALKS, DRIVEWAYS																																																																											
BASE PAVE SOUTH SIDE																																																																											
ADJUST TEMP SIGNALS																																																																											
ADJUST TRAFFIC CONTROL																																																																											
CLOSE NORTH SIDE OF JENKINS																																																																											
BRIDGE CONSTRUCTION - SOUTH																																																																											
STORM / SANITARY / WATER - SOUTH																																																																											
ELECTRICAL SOUTH SIDE																																																																											
SOUTH MSE WALLS																																																																											
ROAD EMBANKMENT, GRADING																																																																											
SIDEWALKS, DRIVEWAYS																																																																											
BASE PAVE NORTH																																																																											
FINAL PAVE BOTH SIDE																																																																											
LANDSCAPE																																																																											
MITIGATION AREA																																																																											
FINAL STIPING																																																																											
CLEAN UP / PUNCH LIST																																																																											